Tama County Permit for Tile Crossing of Secondary Road

As per Chapter 468.622, Code of Iowa (Drainage Connection with Highway)

Applicant's Name	Applicant's Address	City, State, Zip
Adjoining Landowner's Name	Adjoining Landowner's Address	City, State, Zip
Est. Construction Date	Estimated Cost	Size: Inlet ____ Crossing ____ Outlet ____

Location: _____ ft _____ (direction) of _____ (St./Ave.) on _____(St./Ave.)

Township/Sec. _____ Contractor _____

- The applicant is responsible for following all regulations pertaining to excavations, including contacting Iowa One Call at 800-292-8989.
- Tama County shall be saved harmless of any damages resulting from the applicant's operations. The contractor performing the work must submit (or have on file) a valid Certificate of Insurance for $1,000,000 of coverage prior to approval of the permit. The Certificate must show Tama County listed as an "Additional Insured" party.
- All necessary and proper barricades, flares, etc. shall be furnished by and maintained by the applicant. The minimum signing necessary for a trench will be a barricade on each side of where the work is being performed, "Road Closed Ahead" signs located 750' from the barricades, and "Road Closed Ahead" signs located at the intersection with the next public road. Maximum safety precautions shall be maintained at all times to protect workers, property owners, and the traveling public from accidents due to the operations of the applicant.
- The applicant agrees to construct, backfill, compact, and restore the highway to its original condition. Under no circumstance will a trench for a tile crossing be left open overnight
- Trenching is not allowed on paved roads. Paved roads must be bored.
- Tile crossings that require trenching will not be performed between November 15 and April 1 unless specifically authorized by the County Engineer.
- Tile intakes will not be placed within the right-of-way.
- All tile crossings are to be properly connected on both ends to existing field tile. No payment will be made or pipe furnished for tile crossings that are not connected to field tile on both sides.
- No payment will be made or pipe furnished for tile crossings that are connected to sanitary sewer tile.
- The tile inside of the right-of-way (up to 66 feet) for trenched crossings will be supplied by Tama County. Tile used by a contractor, but not supplied by Tama County, will not be paid for by Tama County. The applicant may pick up the tile at the Toledo Shop during normal working hours, which are 7:00 am to 3:00 pm, Monday through Friday, excluding holidays. Summer shop hours may differ.
- All requests for tile crossings should be submitted to the Engineer's Office two weeks before construction. Any work started before receiving the permit will not be considered for payment. The Tama County Engineer's Office will be informed of the actual construction date two working days prior. **This permit expires 90 days after the estimated construction date**.
- The contractor's estimated cost will be reviewed before the permit can be granted. The applicant shall pay the contactor for work performed. In order to be reimbursed, the applicant must provide proof to Tama County that the contractor has been paid. After proof has been provided, Tama County will reimburse the applicant up to $400 for a crossing on gravel road or $1,200 for a crossing on a hard-surface road.
- Tama County will be responsible for ongoing maintenance of the tile crossing.

Granted Denied

Applicant's Signature Date

Adjoining Landowner's Signature Date

County Engineer's Signature Date